

Code No. 28-96

3/578
St. Lawrence 3

St. John 5

St. Paul 5

S



O

No. 3

218727
MR D. McFarlane

T. 5722. Wt. 5645. 25,000 Bks. 10/45. M. & C. Ltd.

April 16th 1947.

Transport -

Bin Forest Huntly.

Engineering Branch. Forestry Commission.

Transport on Site.

Gray / Huntly	—	1 lorry (LOCAL).
McLennan / Aberdeenshire	—	1 lorry (FOUR LOAN)
Cullen / Aberdeenshire	—	1 lorry (LOCAL)
Strathairn / Keith	—	2 lorries (KEITH).
MacWilliams / Dufftown	—	1 lorry (DUFFTOWN KEITH).
Mitchell & Gant / Huntly	—	2 lorries (TERRIFF & BANFF).

Gray - Huntly - Bedford - Blonnes L.P.V. 5679.

April 35th 1950.

Transporting men from Huntly to Bin &
Rothiemay site.

McLennan - Carting stone from Bladder Farm
to site - loads per day - 6 loads. Average
load - 4 tons - Total - 24 tons.

17th April 1947.

GRAY - (HUNTLY.)

BEDFORD 3 TONNER. C.F.V. 108

Transporting men from Huntly to -
Bin-Hill & Rothiemay site.

From Huntly to Bin-Hill 2 LOADS.

From Bin Hill to Huntly 2 LOADS.

18th APRIL 1947

GRAY - HUNTLY

BEDFORD 3 TONNER C.F.V. 108.

Transporting men from Huntly to -
Bin-Hill & Rothiemay site.

From Huntly to Bin Hill 2 LOADS

From Bin Hill to Huntly 2 LOADS.

April 17th 1947.

M^cLENNAN (ABERCHIRDER)

ALBION 3 TONNER. (AV 8261)

Transporting men from Aberchirder 1 LOAD
From Ben Hill site to Aberchirder 1 LOAD

Carting stone from Haddock Farm to site.
loads per day - 4 loads. Average
load 4 tons - TOTAL = 16 TONS.

APRIL 18th 1947.

M^cLENNAN (ABERCHIRDER)

ALBION 3 TONNER H.V. 8261

Transporting men from Aberchirder 1 LOAD
From Ben Hill to Aberchirder 1 LOAD

Carting stone from Haddock Farm to site
loads per day 3 loads. Average load
4 tons - TOTAL 12 TONS.

April 17th 1947.

STRACHAN (KEITH)

BEDFORD 3 TONNER SE 55°45'

BEDFORD 3 TONNER. SE 41°49'

Transporting men from Keith to Bin Hill
site - From Keith to Bin Hill 2 LOADS

From Bin Hill to Keith 2 LOADS

SE 55°45' Carting stone from "Haddock
Farm" to site. Loads per day 4 LOADS.

Average load 4 tons - TOTAL = 16 TONS.

APRIL 18th 1947.

STRACHAN (KEITH)

BEDFORD 3 TONNER SE 55°45'

BEDFORD 3 TONNER SE 60°45'

From Keith to Bin Hill site 2 LOADS } MEN

From Bin Hill to Keith 2 LOADS }

SE 55°45' Carting stone from "Haddock Farm" to site
loads per day 3 LOADS. Average load 4 tons
TOTAL 12 TONS.

April 14th 1947.

M^{rs} WILLIAM (DUFFTOWN)

(FORDSON)

~~BEAVER~~ 3 TONNER SE 5984

Transporting men from "Dufftown & Keith"
to Bin Hill site - 1 LOAD

From Bin Hill to Keith 1 LOAD.

Vehicle used daily on site

APRIL 18th 1947.

M^{rs} WILLIAM (DUFFTOWN)

FORDSON 3 TONNER SE 5984.

Transporting men from Dufftown & Keith
to Bin Hill site - 1 LOAD

From Bin Hill to Keith } 1 LOAD.

Vehicle used during day, on site

April 17th 1947.

MITCHELL + GRANT (^{HUNTLY}~~THURSDAY~~)

BEDFORD (3 TON.) SU 2037

Transporting men from Turiff + ~~Barry~~
to Bin Hill site 1 LOAD.

From Bin Hill to Turiff 1 LOAD.

APRIL 18th 1947.

MITCHELL + GRANT (HUNTLY.)

BEDFORD 3 TON. SU 2037

Transporting men from Turiff + ~~Barry~~
to Bin Hill site - 1 LOAD

From Bin Hill to Turiff 1 LOAD.

19th APRIL 1947

GRAY - HUNTLY

BEDFORD 3 TONNER C.A.V. 108.

Transporting men from Huntly to
Bin-hill + Riddings site 2 LOADS.
From Bin-hill to Huntly 2 LOADS

21st APRIL 1947.

GRAY - (HUNTLY)

BEDFORD 3 TONNER C.A.V. 108.

Transporting men from Huntly to
Bin-hill + Riddings site 2 LOADS.
From Bin-hill to Huntly 2 LOADS

Carting stone from Riddings to
site - loads per day 2 LOADS
Average tons per load 4 TONS
TOTAL 8 TONS.

APRIL 19th 1947

M'LENNAN (ABERCHIRDER)

ALBION 3 TONNER A.V. 8261

Transporting men from Aberchirder 1 LOAD
From Bin Hill to Aberchirder 1 LOAD

Carting stone from Haddock to site
loads per day 2 LOADS Average
tons per load 4 TONS TOTAL 8 TONS

21st APRIL 1947

M'LENNAN (ABERCHIRDER)

ALBION 3 TONNER A.V. 8261

Transporting men from Aberchirder to Bin
Hill + Rotherney site 1 LOAD

From Bin Hill to Aberchirder 1 LOAD

Carting stone from Haddock Farm to site
loads per day 2 LOADS Average tons
per load 4 TONS TOTAL 8 TONS

APRIL 19th 1944

STRACHAN (KEITH)

FORDSON

BEDFORD 3 TONNER SK 5545

BEDFORD 3 TONNER SK 6057

From Keith to Bin-Hill site 2 LOADS

From Bin-Hill to Keith 2 LOADS

SK 5545 Carting stone from Haddoch

to site, loads per day 2 LOADS

Average load 4 tons TOTAL 8 TONS

SK 6057 Working on site during day

APRIL 21st 1944.

STRACHAN (KEITH)

FORDSON 3 TONNER SK 5545

BEDFORD " " SK 6057

From Keith to Bin-Hill site 2 LOADS

From Bin-Hill to Keith 2 LOADS

SK 5545 Carting stone from Haddoch

to site, loads per day 2 LOADS

Average load 4 TONS TOTAL 8 TONS

APRIL 19th 1947

McWILLIAM (DUFFTOWN)

FORDSON 3 TONNER SE 5987

Transporting men from Dufftown & Keith
to Bin Hill site 1 LOAD

From Bin Hill to Keith 1 LOAD

Vehicle used on site during day.

APRIL 21st 1947

McWILLIAM (DUFFTOWN)

FORDSON 3 TONNER SE 5987.

Transporting men from Keith & Dufftown
to Bin Hill site 1 LOAD

From Bin Hill to Keith 1 LOAD

Vehicle used on site during day.

APRIL 19th 1947.

MITCHELL + GRANT (HUNTLY)

BEDFORD 3 TONNER SU 2037

Transporting men from Lunniff to
Bin Hill site 1 LOAD

From Bin Hill to Lunniff 1 LOAD.

APRIL 21st 1947

MITCHELL + GRANT (HUNTLY)

BEDFORD 3 TONNER SU 2037.

BEDFORD " " R.G. 8351.

SU 2037

Transporting men from Lunniff to Bin-
Hill site - 1 LOAD

From Bin Hill to Lunniff - 1 LOAD

R.G. 8351 Men from Bonff to Bin 1 LOAD

From Bin Hill to Bonff 1 LOAD

Carting stone from Pitlochie average load 4 TONS

loads per day 2 LOADS TOTAL 8 TONS.
H

APRIL 21ST 1944.

CULLEN (HUNTRY)

BEDFORD 3 TONNER

Transporting men from Huntly to Bin Hill
site 1 LOAD.

From Bin Hill to Huntly 2 LOADS

Vehicle used on site during day.

22nd APRIL 1947

GRAY HUNTLY.

BEDFORD 3 TONNER C.A.V. 108.

Transporting men from Huntly to Ben Hill
& Redbury site 1 LOAD.

From Ben Hill to Huntly 1 LOAD.

Carting stone from Redbury to site loads
per day 1 LOAD Average load 4 TONS
TOTAL 4 TONS

Vehicle on site all day.

23rd APRIL 1947

BEDFORD 3 TONNER C.A.V. 108.

Transporting men from Huntly to Ben Hill
site 1 LOAD.

From Ben Hill to Huntly 2 LOADS.

Vehicle on site during day

22ND APRIL 1947

M'LENNAN (ABERCHIRDER)

ALBION 3 TONNER A.V. 8261.

Transporting men from Aberchirder to Bin
Hill sili — 1 LOAD.

From Bin Hill to Aberchirder — 1 LOAD

Carting stone from Aberchirder to sili, —
loads per day 4 LOADS Average tons
per load 4 TONS TOTAL 16 TONS.

23RD APRIL 1947.

ALBION 3 TONNER A.V. 8261.

Transporting men from Aberchirder to Bin Hill
sili 1 LOAD

From Bin Hill to Aberchirder 1 LOAD.

Carting stone from Haddersh to sili
loads per day 3 LOADS Average tons
per load 4 TONS TOTAL 12 TONS

22ND APRIL 1947.

CULLEN (HUNTLY)

BEDFORD 3 TONNER. CV.E 558.

Transporting men from Huntly to Bin-Hill
sili 1 1-LOAD

From Bin Hill to Huntly 1-LOAD

From Bin Hill to Aberdeen for load of
cubert piping + Return Bin-Hill.

Left Huntly 4.30 AM. Returned from
Aberdeen ~~3.30~~ 3.30 PM.

23RD APRIL 1947.

BEDFORD 3 TONNER. CV.E 558.

Transporting men from Huntly to Bin Hill
sili 1 1-LOAD.

From Bin-Hill to Huntly

From Bin Hill to Aberdeen for load of
cubert piping; returned 5 P.M.

22ND APRIL 1947

STRACHAN (KEITH)

FORDSON 3 TONNER SE 5545

BEDFORD " " SE 4189

Transferring m from Kuth to Bin-Mill
site - 2 LOADS

From Bin-Mill to Kuth - 2 LOADS

SE 5545 Carting stone from Robertson to
site - LOADS PER day 3 LOADS, Average
tons per load 4 TONS - TOTAL = 20 TONS

23RD APRIL 1947

FORDSON 3 TONNER SE 5545

BEDFORD " " SE 6057

Transferring m from Kuth to Bin-Mill
site - 2 LOADS

From Bin-Mill to Kuth - 2 LOADS

SE 5545 Carting stone from Haddock
to site; loads per day - 3 LOADS
Average tons per load 4 TONS

TOTAL 12 TONS

22ND APRIL 1947

M^C WILLIAM (DUFFLOWN)

FORDSON 3 TONNER SE 5987

Transporting men from Dufflow + Keith
to Bin Hill site 1 - LOAD.

From Bin Hill to ^{Dufflow} Keith 1 LOAD.

Vehicle used on site during day.

~~Leave~~ + return Bin Hill

23RD APRIL 1947

FORDSON 3 TONNER SE 5987

Transporting men from Dufflow + Keith
to Bin Hill site 1 LOAD

From Bin Hill to Dufflow 1 LOAD.

Vehicle used on site during day.

22ND APRIL 1944.

MITCHELL + GRANT (HUNTLY)

BEDFORD 3 TONNER. S.M. 2034

" " " R.G. 8351

Transporting run from Banff	1 LOAD
From Bin to Banff	1 LOAD
From Lunniff to Bin Hill	1 LOAD
From Bin to Lunniff	1 LOAD
Stone from Bin Hill Quarry	2 LOADS

23RD APRIL 1944

BEDFORD 3 TONNER S.M. 2034

" " " R.G. 8351

Transporting run from Lunniff	1 LOAD
From Bin Hill to Lunniff	1 LOAD
From Banff to Bin Hill	1 LOAD
From Bin Hill to Banff	1 LOAD

R.G. 8351 Carrying stone from Bin Hill
Quarry to site 2 LOADS. Average 4 TONS
per load = TONS 1 load of blinding
from Bin Hill Quarry approx 7 TONS.
TOTAL = 15 TONS.

24TH APRIL 1944.

GRAY. HUNTHY. BRIDFORD (CAVIOB)
Transporting men from Hunthy to Bin-
Hill site. - 2 LOADS.

FROM Bin Hill to Hunthy 1 LOAD.

From Lumsden to Bin Hill 1 LOAD

From Bin Hill to Lumsden. 1 LOAD.

Working on site during day.

25TH APRIL 1944.

Transporting men from Hunthy to Bin
Hill site - 1 LOAD.

From Bin Hill to Hunthy - 2 LOADS.

Transporting men from Lumsden 1 LOAD.

To Lumsden (AS.A. JHI) 1 LOAD

(PURRIS)

24TH APRIL 1944.

M'LENNAN ABRECHIRDER.

ALBION 3 TONNER R.V. 8261.

Transporting men from Abrechirder to
Bin Hill site 1 LOAD.

From Bin Hill to Abrechirder 1 LOAD.

Carting stone from Bin Hill Quarry
to site, loads per day 1 LOADS.

Average load 4 TONS. TOTAL = 4 TONS

25TH APRIL 1944.

ALBION 3 TONNER R.V. 8261.

Transporting men from Abrechirder to
Bin Hill site 1 LOAD.

From Bin Hill to Abrechirder 1 LOAD.

Carting stone from Bin Hill Quarry
to site, loads per day 2 LOADS

Average load 4 TONS TOTAL 8 TONS

24TH APRIL 1947.

STRACHAN KEITH.

BEDFORD 3 TONNER S.E. 55°45'

" " " S.E. 60°57'

Transporting men from Kull to Bin-Hill
sili 2 LOADS

From Bin-Hill to Kull 2 LOADS

S.E. 55°45' Carrying stone from Bin-Hill
Quarry to sili loads per day -
1 LOADS Average load 4 tons.

TOTAL 4 TONS.

25TH APRIL

BEDFORD 3 TONNER S.E. 55°45'

" " " S.E. 60°57'

Transporting men from Kull to Bin-Hill
sili 2 LOADS

From Bin-Hill to Kull 2 LOADS

S.E. 55°45' Carrying stone from Bin-Hill
Quarry to sili loads per day
2 LOADS Average load 4 TONS

TOTAL 8 TONS.

24TH APRIL

MCWILLIAM (DUFFTOWN)

FORDSON 3 TONNER SE 5987.

FROM KILK TO BIN HILL 1 LOAD

From Bin Hill to Dufftown 1 LOAD.

Vehicle used on site during day
+ +

25TH APRIL

FORDSON 3 TONNER SE 5987

From KILK TO BIN HILL 1 LOAD.

From Bin Hill to Dufftown 1 LOAD.

Vehicle used on site during day
+ +

24TH APRIL.

MITCHELL + GRANT. HUNTLY.

BEDFORD 3 TONNER. 54 2034

" " " R.G. 8351

From Lunniff 1 LOAD

To " 1 LOAD.

From Banff 1 LOAD.

To Banff 1 LOAD.

Carting Lifer from Glen of Toundland.

to site 2 loads. Average load.

3 tons stone Total 6 TONS

25TH APRIL.

From Lunniff 1 LOAD

To " 1 LOAD.

From Banff 1 LOAD

To " 1 "

S.H. 2077 Carting stone from Ben Hill Quarry

to site, 1 loads. Average 4 tons

Total ~~2~~ 4 TONS

24TH APRIL

CULLEN HUNTLY

BEDFORD C.V.E. S.S.E.

Transporting men from Huntly to
Bin Hill sili 1 LOAD

From Bin Hill sili to Huntly 1 LOAD

1 LOAD of pipes from Aberdeen

Left Bin Hill 9.30 AM Returned
4 PM.

25TH APRIL.

BEDFORD

C.V.E. S.S.E.

Transporting men from Huntly to Bin
Hill sili 1 LOAD

From Bin Hill to Huntly 1 LOAD

From Bin Hill to Aberdeen for load of
pipes; left Bin Hill 9.30 A.M.
returned 4.20 P.M.

26th April

Gray Huntly
Bedford 3 tonnes C.A.V. 108.
" " B.S.A. 341

Transporting men from Huntly to Bin Hill
sili 1 LOAD
From Bin Hill to Huntly 2 LOADS.
From Lumsden to Bin Hill 1 LOAD
From Bin Hill to Lumsden 1 LOAD.
C.A.V. 108 Working on sili.

28th April.

Bedford 3 tonnes C.A.V. 108
" " B.S.A. 341

Transporting men from Huntly to Bin Hill
sili 1 LOAD
From Bin Hill to Huntly 2 LOADS.
From Lumsden to Bin Hill 1 LOAD
From Bin Hill to Lumsden 1 LOAD.
~~C.A.V. 108 Working on sili.~~ Abroken
with shorts returned 3-30 P.M.

26TH APRIL 1947

McLENNAN ABERCHIRDER

ALBION 3 TONNER A.V. 8261.

Transporting run from Aberchirder to Ben
Hill site 1 LOAD.

From Ben Hill to Aberchirder 1 LOAD.

Carting stone from Ben Hill Quarry
to site 1 load Average 4 tons.

At 28th April

ALBION 3 TONNER A.V. 8261.

Transporting run from Aberchirder to Ben
Hill site 1 LOAD

From Ben Hill to Aberchirder 1 LOAD.

Carting stone from Ben Hill Quarry to
site 3 loads 1st day Average load
4 tons Total 12 Tons.

26th APRIL 1947.

STRACHAN (KEITH)

FORDSON 3 TONNER S.E. 55°45'

BEDFORD " " S.E. 60°4'

Transporting men from Keith to Bin Hill
siti. 2 LOADS

From Bin Hill to ~~siti~~ Keith 2 LOADS

S.E. 55°45' Carting stone from Bin Hill
Quarry to siti 1 load Average 4 tons
S.E. 60°4' on siti during day.

28th APRIL

FORDSON 3 TONNER S.E. 55°45'

BEDFORD 1 TONNER S.E. 60°4'

From Keith to Bin Hill 2 LOADS

From Bin Hill to Keith 2 LOADS

S.E. 55°45' Carting stone from Bin Hill
Quarry to siti 3 loads Average load
4 tons Total 12 Tons.

26TH APRIL

MCWILLIAM DUFFTOWN

FORDSON 3 TONNER S.E. 598Y

From Dufftown to Bin Hill 1 LOAD.

From Bin Hill to Dufftown 1 LOAD.

Vehicle used on site during day.

28TH APRIL.

FORDSON 3 TONNER S.E. 598Y

From Dufftown to Bin Hill 1 LOAD

From Bin Hill to Dufftown 1 LOAD.

Vehicle used on site during day.

29TH April

FORDSON 3 TONNER S.E. 598Y

From Dufftown to Bin Hill 1 LOAD

From Bin Hill to Dufftown 1 LOAD

Vehicle used on site during day.

26TH APRIL

MITCHELL + GRANT

BEDFORD 3 TONNER S.4 203Y

BEDFORD " " R.G. 8351

of S.4 203Y.

from Luriff to Bin Hill 1 LOAD

from Bin Hill to Luriff 1 LOAD

R.G. 8351 OFF ROAD

28th April.

BEDFORD 3 TONNER S.4 203Y.

" " R.G. 8351

from Luriff to Bin Hill 1 LOAD

from Bin Hill to Luriff 1 LOAD

from Banff to Bin Hill } Y.O.R.

from Bin Hill to Banff }

26TH APRIL.

CULLEN HUNTLY

BEDFORD 3 TONNER C.V.E 558

Transporting men from Huntly to
Bin Hill site 12000

from Bin Hill to Aberdeen City

8 30 A.M. returned 4 P.M.

28TH April

Bedford 3 TONNER C.V.E. 558

Men from Huntly to Bin Hill 12000

from Bin Hill 1st load of Hammer to -
(TILLCOUNTRY) returned. 6 A.M. 29TH.

29TH APRIL

Bedford 3 TONNER C.V.E. 558

Men from Huntly to Bin Hill 12000

from Bin Hill to Aberdeen 1st load of
pipes returned 8 P.M.

29TH April

Gray Huntly

Bufford 3 tonnes C.A.V. 108.
" " " B.S.A. 341

Men from Huntly to Bin Hill 1 LOAD
From Lumsden Bin Hill to Huntly 2 LOADS
From Lumsden to Bin Hill 1 LOAD
From Bin Hill to Lumsden 1 LOAD
From Banff to Bin Hill 1 LOAD
From Bin Hill to Banff 1 LOAD.
C.A.V. 108 Working on site.

30TH April

Bufford 3 tonnes C.A.V. 108.
" " " B.S.A. 341

Men from Huntly to Bin Hill 2 LOADS
From Bin Hill to Huntly 1 LOAD.
Vehicle used on site during day
B.S.A. 341 Men from Banff 1 LOAD
From Bin Hill to Banff 1 LOAD.

29TH APRIL

M^CLENNAN ABERCHIRDER.

ALBION 3 TONNER A.V. 8261.

Stn from Aberchirder to Bin Hill
siti 1 LOAD

From Bin Hill to Aberchirder 1 LOAD

Carting stone from Bin Hill Quarry
to siti loads per day 2 LOADS

Average load 4 tons Total 8 Tons.

30TH APRIL

ALBION 3 TONNER A.V. 8261.

Stn from Aberchirder to Bin Hill 1 LOAD

From Bin Hill to Aberchirder 1 LOAD

Stones from Red Bridge 2 loads Average load
1 ton Total 6 tons.

STRACHAN KEITH

29TH APRIL

FORDSON 3 TONNER S.E. 5345

BEDFORD 3 TONNER S.E. 6057

Men from Keith to Bin Hill 2 LOADS
from Bin Hill to Keith 2 LOADS

Carting stone from Bin Hill Quarry to
site 2 load average load 4 tons
Total 8 tons

30TH APRIL

Men from Keith to Bin Hill 2 LOADS
from Bin Hill site 2 LOADS

Stones from Red Bridge to site 2 loads
average load 3 tons total 6 tons.

30TH APRIL

M^C WILLIAM DUFFTOWN

Men from Dufftown & Keith to
Bin Hill site

1 LOAD

From Bin Hill to Dufftown

1 LOAD

Vehicles used on site during day
& &

29TH APRIL

MITCHELL + GRANT.

BEDFORD 3 TONNER S.H. 2037.

BEDFORD 3 TONNER R.E. 8351

S.H. 2037 Men from Turiff 120AD

From Bin Hill to Turiff 120AD

S.H. 2037 Carting stone to site 120AD

Approx 4 TONS.

R.E. 8351 OFF ROAD.

30TH APRIL

BEDFORD 3 TONNER S.H. 2037

" " " R.E. 8351.

Men from Bauff to site 120AD.

From Bin Hill to Bauff 120AD.

Vehicles used on site during day

R.E. 8351 V.O.R.

30TH APRIL.

CULLIN HUNTLY.

BEDFORD. 3 TONNER C.V.E. S-S-F.

Pipes from Huntly to Ben Hill 1 LOAD

Men from Ben Hill to Luncarty 1 LOAD.

Carting stone from Red Bridge to Loch 2 LOADS.

Loach 1st day 2 loads 2nd day 1 load

3 tons total 6 tons.

1. May

Gray
Bradford

Monthly
3 Tons

C.A.V. 108

B.S.A. 341

Men from Monthly to Bin Hill. 2 loads
Iron Bin Hill to Monthly 2 loads
Cutting Blinding Stone from Bin Hill
Quarry to Lili 2 loads Average 4 tons
Total 8 tons

2ND MAY

BRADFORD

C.A.V. 108

B.S.A. 341

Monthly Men to end from Lili 2 loads
C.A.V. 108 Blinding from Bin Hill Quarry
2 loads Average 3 loads = TOTAL 6 tons

Spray Huntly Ind.
Men to and from Perth Huntly 2400005
C.A.V. 108 Working on site.
1st Sunday

3rd MAY 1947.
Men to and from Perth (Huntly) 1 load
Men to " " Lumsden 1 load
Men to and from Banff 1 load
C.A.V. 108 Working on site.

6 May
Men to and from Perth (Huntly) 1 load
" " " " Lumsden 1 load
C.A.V. 108 Working on site

7th May
Huntly Men 1 load
Vehicle sent on site.

1ST MAY

MITCHELL & GRANT. (HUNTLY)

BEDFORD 3 Tonnal S.H. 2037

BEDFORD 3 Tonnal R.G. 8351

Men from Banff to ~~Banff~~ ^{Bin Hill} 1 loadFrom ~~Banff~~ to Bin Hill to Banff 1 load

From Banff to Bin Hill 1 load

From Bin Hill to Banff 1 load

S.H. 2037 Carting stone from Bin Hill
Road to ^{at} side of loads to Bin Hill
16 tons.2ND MAY

Banff Men to and from Lark Head

Banff Men to and from Lark Head

R.G. 8351 Blinding from Bin Hill Quarry

3 loads. Average 3 tons per load

Total 9 tons.

3rd May

Boff often to and from Dock 1 load
 Turriff often to and from Dock 1 load
 R.L. 8351 Working on site.

4th Sunday
 5th

R.L. 8351 LEFT FOR PERTH

S.M. 2027 often from Turriff 1 load
 Carting Blinding from Quarry 5 loads
 Average 3 tons total 15 tons.

6th May

often from Boff	1 LOAD
" " Turriff	1 LOAD

R.L. 8351 Carting Blinding Set 2027
 3 loads Average

3 tons total 9 tons.

7th
 often as above Blinding from Quarry
 10 loads Average 3 tons total 30 tons.

15 May

M^e WILLIAM (DUFF-TOWN)

FORDSON ? TOWNKIP S.H. 5-98Y

with the addition of 1000

14000. John B. Wolfe & Daughter

which is left during day

Let $\alpha \in \mathbb{R}$

P. Ghosh

Page 106

of other

2000

20.5

2. *Alvina*

2000

Q. A. L. T.

your work

To Alton, and 2/3 of the Alton